

Final 2020 Construction Update

With summer coming to an end, the Village of Gurnee has finalized most of the 2020 construction projects. Some final cleanup and other outstanding items may still be occurring.

To follow ongoing projects from other agencies such as the IDOT US-41 / Union Pacific Railroad Project, subscribe to the Village of Gurnee Weekly Announcements [here](#).

VILLAGE OF GURNEE PROJECTS

2020 Street Resurfacing



A newly resurfaced and painted roadway as part of the 2020 construction program.

Project Update

The street maintenance contract is complete. Orange traffic cones remain along some roadways to prevent rutting and other damage to newly seeded and blanketed ditches. If you notice construction signs or equipment left near your home, please reach out to Engineering so we can notify the contractor.

2020 Street Reconstruction

Project Update

Ferndale Street reconstruction is complete. Pavement markings, mailbox reinstallation and signage are complete. As the grass begins to establish through the erosion control blanket, we urge residents to keep the blanket in place. Raise mowers as you maintain that area or utilize a weed wacker to avoid pulling up the blanket. It does breakdown over time.

Knowles Road Water Tower



Time-lapse of Knowles Road Water Tower #5 construction

Project Update

The tower is fully operational and minor work continues on radio communication between the tower and the pressure sustaining valves installed on Foxworth Ln and Almond Rd as well as the new Almond Road Delivery Station.

Almond Road Delivery Station & PRV

Project Update

The Almond Road Delivery Station is up and running. Pressure in the new zone is holding at the new higher level. A few cleanup items remain inside the building for the contractor to complete by the end of this month.

LAKE COUNTY DEPARTMENT OF TRANSPORTATION PROJECTS

Grand Avenue and Hunt Club Rd Intersection Improvements

Project Update

This project is nearly complete. New medians on Hunt Club have been turned over to the Village for maintenance. Final street light work is wrapping up before some of those become Village responsibility as well. Finally the emergency vehicle sensors are being reinstalled to function as they had in the past. Fire and Engineering are coordinating with LCDOT. You can check out photos and official project updates on the County's project website: www.huntclubgrand.com.

Washington & Hunt Club Intersection Improvements

Project Update

This project is currently in Phase 2 Engineering of the County's program meaning surveying, engineering design, easement acquisition, etc. are in progress. Information regarding this project can be found at Lake County's project website: <https://www.lakecountyil.gov/4078/Hunt-Club-at-Washington>

ILLINOIS DEPARTMENT OF TRANSPORTATION PROJECTS

UPRR Bridge Replacement at IL Route 132



Beam installation at US-41 and Grand Avenue

Project Update

The Contractor is currently working on finishing up the bridge structural steel detailing, which is anticipated to be complete by the third week of September. This will be followed by UPRR railroad track installation and the tracks will be switched from the temporary (shoofly bridge) on to the new permanent structure. The track switch is anticipated to be complete by the end of October 2020. The track switch will be followed by demolition of the shoofly bridge structure, and the remaining roadway work including pavement construction, retaining wall construction along Grand Avenue, lighting updates and new traffic signal installation. IDOT still intends to maximize the number of lanes open to through traffic under the bridge this winter.
