

Construction Update

Interested in following along with Village construction projects, as well as regional road construction projects? The Village of Gurnee provides an update of local projects on a periodic basis. You can also check out the [Road Construction Updates webpage](#).

Almond Road and Dada Drive Opening Scheduled for Wednesday, August 22nd

Project Description

The Almond Road and Dada Drive intersection is currently scheduled for opening on Wednesday, August 22nd, weather permitting.

The mini-roundabout center island perimeter was poured on Wednesday, August 8th and light poles have been re-installed at the intersection. The colored stamped concrete for the central island and splitter medians is scheduled to be poured Saturday, August 11th.

Beginning the week of August 13th, contractors will begin base shaping and grading. Paving will take place later in the week, with landscaping restoration to follow.

The final step before re-opening the intersection to traffic will be the pavement striping and traffic signage. Once completed, the detour will be removed and the intersection will be re-opened for regular traffic.

Residents can learn more about the project at www.gurnee.il.us/almond_dada.

